TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to road and drains at Kaveri Layout Adarshanagara Shettyhalli in ward no.12 Shettyhalli Sub Division	
2	Estimate Cost	Rs. 50.00 Lakhs	
3	Job Code	012-17-000027	
4	A/S No	BBMP/EE/DZ/AS/13/17-18 dated: 21.07.2017	
5	T/S No	BBMP/CE/DZ/TS/21/17-18 dated: 21.07.2017	
6	Work order/Agreement No	EE/DD/WO/148/17-18 dated: 22.07.2017	
7	Tender Premium	—	
8	Stipulated Time for Completion of Work	90 days	
9	Targeted monthly progress	—	
10	Progress Achieve till date	—	
11	Reasons for delay	Dealy due to BWSSB Cauvery water supply pipe line work	
12	Time extension requested	240 days	
13	Asst. Executive Engineer recommendation	Time extension may be granted without penalty	
14	Executive Engineer recommendation	Recommended for Approvals	
15	Chief Engineer recommendation	—	
16	Time extension granted	—	
17	Conditions imposed if any	—	

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division